



August 23, 2010

Weekly Construction Project Status

Please contact Justin Bledsoe at 387-6283 if you have any questions on this report.

Project Name	Contractor	Contract Amount	Completion
Active Projects			
2010 ACHD Pedestrian Improvements	Alta, Inc.	\$270,000	November 2010
<ul style="list-style-type: none"> ✓ Project started August 16. ✓ Contractor working on Irving. 			
2010 Pedestrian Ramps & Sidewalk Repairs	PC Maintenance	\$240,000	November 2010
<ul style="list-style-type: none"> ✓ Work should start this week. ✓ Pre Construction was last week 			
2010 Maintenance Cul-de-sac Seal Coat	PC Maintenance	\$179,000	September 2010
<ul style="list-style-type: none"> ✓ 95% of the streets are complete. 			
2010 Maintenance Scrub Coat	C&A Paving	\$1.6 million	September 2010
<ul style="list-style-type: none"> ✓ 95% of the streets are complete. ✓ Last five roadways will be finished this week 			
Amity Rd & Five Mile Rd – ped improvements	Idaho Sand & Gravel	\$200,000	October 2010
<ul style="list-style-type: none"> ✓ Project is substantial complete. ✓ Will be open Tuesday of this week. 			
Bloom Street Pedestrian Improvements	WF Construction	\$250,000	October 2010
<ul style="list-style-type: none"> ✓ Clearing and grubbing will start this week. 			
Cassia Street (Curtis/Orchard)	Idaho Sand & Gravel	\$270,000	August 2010
<ul style="list-style-type: none"> ✓ Cassia is closed at Beach Street and Phillippi. ✓ Asphalt will be removed full width to re-establish crown of road. ✓ Storm drain work is underway. ✓ Project has had delays due to redesign and utility conflicts. 			
Catalpa Drive (Collister/36th Street)	C&A Paving	\$450,000	July 2010
<ul style="list-style-type: none"> ✓ Substantial Completion as of 8/14. ✓ Doing some small items and working on punch list. 			
Eagle Road (Victory/Ridenbaugh Canal)	Central Paving	\$2.6 million	May 2011
<ul style="list-style-type: none"> ✓ West Victory is closed and being constructed until 8/28. ✓ East side of Eagle has temporary asphalt complete and traffic is switched to this side. ✓ Storm drain on west side is complete. ✓ Placing ¾ gravel on west side. ✓ Intersection and road work will be completed this fall. ✓ Bridge will be completed in the winter during non-irrigation season. 			

Project Name	Contractor	Contract Amount	Completion
² Five Mile & Fairview Intersection	WF Construction	\$2.4 million	November 2010
<ul style="list-style-type: none"> ✓ Concrete is done on both sides of Five Mile ✓ Initial placement for Fairview scheduled for the end of this week or first of next. ✓ Fairview west leg opened early on Sunday. ✓ Fairview Intersection will be closed this weekend. 			
Floating Feather (Ballantyne/Hesse)	WF Construction	\$100,000	August 2010
<ul style="list-style-type: none"> ✓ Substantially Complete. ✓ Final walk through will be this week. 			
² N. Ada County Sidewalk Repair/ADA, ph. 1	Perkins Construction	\$316,000	September 2010
<ul style="list-style-type: none"> ✓ Work started last week. 			
² N. Ada County Sidewalk Repair/ADA, ph. 2	Braun-Jensen	\$635,000	October 2010
<ul style="list-style-type: none"> ✓ Work will start later in the summer. 			
² NE Boise Downtown Sidewalk Improvement	Braun-Jensen	\$414,000	August 2010
<ul style="list-style-type: none"> ✓ Substantially Complete. ✓ Final paperwork and substantial completion should be achieved this week. 			
² NE Boise Downtown Sidewalk Improve, ph 2	Braun-Jensen	\$156,000	September 2010
<ul style="list-style-type: none"> ✓ Approximately 30% of the ramps are complete. 			
Overland (Ten Mile/Linder) phase IIB	C&A Paving	\$470,000	November 2010
<ul style="list-style-type: none"> ✓ Notice to proceed is August 30. 			
Overlays – 2010 Local	Central Paving	\$1.5 million	October 2010
<ul style="list-style-type: none"> ✓ Notice to proceed is September 7. 			
² Overlays – ACHD FY10	Central Paving	\$2.2 million	July 2010
<ul style="list-style-type: none"> ✓ All of the roadways are paved. ✓ Striping completed. ✓ Substantially complete. 			
² Overlays – ACHD FY10 Thin Lift, Stg 1	Idaho Sand & Gravel	\$1.3 million	September 2010
<ul style="list-style-type: none"> ✓ Contractor plans to start work on August 30. 			
² Overlays – LHTAC Federal Aid	C&A Paving	\$2.4 million	August 2010
<ul style="list-style-type: none"> ✓ Overland is paved. ✓ Will be working on Vista and Capital. 			
² Overlays – Thin Lift	Idaho Sand & Gravel	\$2.7 million	August 2010
<ul style="list-style-type: none"> ✓ Lake Forest will be completed in the next two days and project will be substantial complete. 			
State Street (2 nd /Academy)	Circle H	\$70,000	September 2010
<ul style="list-style-type: none"> ✓ Will start this week. ✓ Project is a sidewalk project. 			
Ten Mile Road (Franklin/Cherry)	Nampa Paving	\$4.5 million	August 2010
<ul style="list-style-type: none"> ✓ Project is substantial complete. ✓ Nampa Paving has once again finished a complex project ahead of schedule. 			
² Western Heritage HB Signage	C&A Paving	\$380,000	June 2010
<ul style="list-style-type: none"> ✓ Final paperwork underway. 			
Substantially Completed Projects			
² 8 th Street (Cherry Lane/Camellia Lane)	WF Construction	\$130,000	Substantial Completion 8/9/10
<ul style="list-style-type: none"> ✓ Preparing punchlist. 			
2009 Local Overlays	Idaho Sand & Gravel	\$1.4 million	Substantial Completion 9/8/09
<ul style="list-style-type: none"> ✓ Contractor supplying schedule to remedy this week. ✓ Working on outstanding punch list items and warranty issues for Emerald. 			
Deer Flat (SH69/Ten Mile)	Nampa Paving	\$440,000	Substantial Completion 6/14/10

Project Name	Contractor	Contract Amount	Completion
<ul style="list-style-type: none"> ✓ Contractor working on preliminary punch-list. ✓ Contractor given a list of traffic signage to install. 			
East ParkCenter River Crossing	McAlvain Construction	\$14 million	Substantial Completion 11/23/09
<ul style="list-style-type: none"> ✓ Waiting on extended warranty issues for pedestrian tunnels. 			
Completed Projects			
2010 Maintenance Crack Seal	Imperial Asphalt	\$167,000	Complete
Lake Hazel Bridge #304	Paul Construction	\$44,000	Complete
Madison Avenue (27th/130' East)	Tuffy Excavation	\$27,000	Complete
Malad Street (Kerr/Shoshone)	Tuffy Excavation	\$31,000	Complete
River St (Americana/Interfaith Sanctuary)	Tuffy Excavation	\$6,000	Complete
Ustick & Linder Intersection	Nampa Paving	\$2 million	Complete

¹ ACHD/Developer project

² Federal project